

UNITED
BY OUR
DIFFERENCE






340 Borough Road Footbridge
Principal Inspection
North Tyneside Council

22 February 2011



North Tyneside Council

QM

Issue/revision	Issue 1	Revision 1	Revision 2	Revision 3
Remarks	Final			
Date	20 Jan 2012			
Prepared by	Harpreet Jagdey			
Signature				
Checked by	Matthew Sykes			
Signature				
Authorised by	Matthew Sykes			
Signature				
Project number	10330058			
File reference	10330058/PI340			

WSP Infrastructure
Three White Rose Office Park
Millshaw Park Lane
Leeds
LS11 0DL

Tel: +44 (0)113 395 6200
Fax: +44 (0)113 395 6201
<http://www.wspgroup.com>

Contents

EXECUTIVE SUMMARY	1
1 Detailed Inspection Report	2
Appendix A - Photographs	8
Appendix B - Location Plan	24
Appendix C - General Arrangement	25
Appendix D - Bridge Inspection Pro Forma	26

Executive Summary

The steel lattice arch footbridge is in fair condition.

Instances of paint failure and associated corrosion were noted throughout the superstructure. Moderate to heavy corrosion has occurred at the connection of the superstructure to the north and south abutment. Calcites were noted to the concrete deck soffit indicating water penetration through the deck.

Vegetation growth and algal staining is evident to the masonry abutment shelves. The masonry piers have dry staining, pointing loss, graffiti and general weathering throughout their surfaces.

The steel mesh parapets are showing signs of paint failure in general. Moderate corrosion has also occurred to the top of the parapet posts.

The footway surfacing is in generally good condition but has a number of minor cracks in the top layer. Cracks were also noted on the paved approaches to the footbridge.

It is recommended that the following works are undertaken to maintain the integrity of the footbridge:-

Substructure

- De-vegetation of the abutments and cleaning of algal staining is required over both abutments.
- Masonry repair works (e.g. re-pointing etc. as required) should be undertaken to the abutments and piers.

Superstructure

- It is recommended that a special inspection is undertaken to verify the existing paint condition of the superstructure, as per BD 87/05. Following the inspection, appropriate actions should be adopted in accordance with the guidance.

Footway Surfacing

- The footway surfacing should be renewed to prevent water ingress to the deck slab.

1 Detailed Inspection Report

1.1 TITLE SHEET

1.1.1	Structure Name:	Borough Road Footbridge
1.1.2	Structure Number:	340
1.1.3	Grid Reference:	435568 567948
1.1.4	Date of Construction:	Not Known

1.2 DESCRIPTION OF STRUCTURE

GENERAL DESCRIPTION

1.2.1 Borough Road Footbridge is a 3 span steel lattice arch structure with reinforced concrete deck slab. It is supported over masonry piers and abutments. The central span of the footbridge is 17m with two end spans of 11m each. The clear width of footway is 2m. The parapets are of steel construction with mesh in-fill between the posts. The footbridge provides access for pedestrians between Waldon Street and Tennyson Terrace over the Borough Road in North Tyneside.

ANCILLARIES

1.2.2 None present

FOUNDATIONS

1.2.3 The foundations were not visible for inspection. However, they are believed to be spread footings for the piers and abutments.

DRAINAGE SYSTEM AND WATERPROOFING

1.2.4 It is believed that the surfacing to the top of bridge deck is acting as waterproofing to the bridge deck.

1.3 DESCRIPTION OF INSPECTION

PREVIOUS INSPECTIONS

1.3.1 Not known

PREVIOUS TEST DATA

1.3.2 None available

INSPECTING ENGINEER(S)

1.3.3 D.Garvie and K.Hancock

DATE(S) OF INSPECTIONS

1.3.4 22 February 2011

WEATHER CONDITIONS

1.3.5 Dark, wet and misty

DESCRIPTION OF HOW INSPECTION WAS UNDERTAKEN

1.3.6 All inspection works were carried out in accordance with the Risk Assessment and Method Statement. Traffic management was in place and MEWP was used for the inspection.

1.4 RESULTS OF INSPECTION

GENERAL

The footbridge is considered to be in generally fair condition.

FOUNDATIONS

1.4.1 The foundations are buried and were not visible for inspection. However, there were no apparent signs of foundation movement or settlement.

SUBSTRUCTURE

1.4.2 North Abutment

- Algal staining was noted to the surface of the abutment (photograph 2).
- Growth of vegetation to the abutment shelves, between the masonry blocks was noted (photograph 1).
- Mortar loss and open joints were noted to the block masonry to the west of the abutment (photograph 2).

1.4.3 South Abutment

- The south abutment was found to be subject to algal staining for most of the visible surface area with rust stains on the bearing stones (photograph 3).
- Growth of vegetation to the abutment shelves, between the masonry blocks was noted (photograph 3).
- Displaced blocks and open joints were noted to the block masonry to the east of abutment (photograph 4).

1.4.4 North and South Pier

- Both of the piers were noted to have pointing loss (upto 25% of surface area) due to weathering (photographs 5, 6).
- Dry staining and soot deposits were observed on both of the pier surfaces (photographs 7 & 10).
- The bearing pad of the north pier is showing signs of scaling (photograph 9).
- Algal staining and vegetation growth was noted to the top of the pier surfaces (photograph 8).

SUPERSTRUCTURE

1.4.5 Steel Lattice Arch

- The steel members were found to have paint loss and associated corrosion in general. Minor steel flaking has occurred at a few places, also due to failure of the paint coating (photographs 12 – 18).
- Corrosion is more severe at the connection of the superstructure to the abutment and piers. Steel flaking was also observed at these locations (photographs 19, 20).

-
- Graffiti was noted on the steel members near to the abutments (photograph 17).

1.4.6 Deck Slab

- Accumulation of calcites was noted at a few locations to the deck soffit (photograph 21).
- Algal staining and minor honeycombing was observed on the edges of the deck slab (photograph 22).

COMPONENTS

1.4.7 Parapets

- Moderate corrosion was noted to the connection of vertical and horizontal posts at the top (photograph 24).
- General paint failure and associated minor corrosion was observed to the parapet members at a few locations (photograph 25).
- Minor pointing loss has occurred on the masonry approach parapets (photograph 28).

1.4.8 Footway Surfacing

- Cracks were noted to the top layer of the footway surfacing (photograph 27). The concrete surfacing over the approaches is also showing the signs of cracking (photograph 28).
- Vegetation growth was observed to the edges of the footway for the whole length of the footbridge (photograph 26).

1.4.9 Waterproofing

- The bridge deck soffit was generally found to be dry apart from instances of accumulation of calcites at a few locations. This is most probably due cracks on the footway surfacing that are allowing water penetration through the deck (photograph 21).

1.4.10 Joints

- No joints were visible for inspection. However it is assumed that buried joints over the abutments are leaking allowing water ingress on to the abutments.

1.4.11 Bearings

- The abutment bearing plates under the longitudinal members are believed to be corroded as is indicated by rust stains to the abutments (typical photograph 29).

1.4.12 Drainage

- The drainage over the footbridge appears to be in good working order as there is no ponding over the footway surfacing.

CONCLUSIONS

The bridge has a number of defects, but these are not currently affecting the integrity of the structure. However, it is recommended that these defects be repaired to avoid any worsening of the defects in the future.

1.4.13 Substructure

- De-vegetation of the abutments and cleaning of algal staining is required over both abutments.
- Masonry repair works (e.g. re-pointing etc. as required) should be undertaken to the abutments and piers.

1.4.14 Superstructure

- It is recommended that a special inspection is undertaken to verify the existing paint condition of the superstructure, as per BD 87/05. Following the inspection, appropriate actions should be adopted in accordance with the guidance.

1.4.15 Footway Surfacing

- The footway surfacing should be renewed to prevent water penetration through the deck.

Appendix A - Photographs



Photo 1: View showing north abutment bearing shelf



Photo 2: Mortar loss, open joints and algal staining at north abutment



Photo 3: Algal staining and vegetation growth to the south abutment bearing shelf



Photo 4: Displaced block and open joints over the south abutment




Photo 5: North pier – pointing loss at the top of pier (east face)




Photo 6: Pointing loss at the front face of northern pier



Photo 7: Staining over the pier surface



Photo 8: Algal staining and vegetation growth at the top of north pier



Photo 9: Scaling at the bearing plinth over the northern pier



Photo 10: View of south pier- condition similar to north pier



Photo 11: Graffiti at the pier elements



Photo 12: View showing paint failure and associated corrosion on the superstructure



Photo 13: Paint failure and associated corrosion at the connection – typical




Photo 14: Another view of paint failure and associated corrosion on superstructure



Photo 15: Paint failure and associated corrosion at splice connection



Photo 16: Paint failure and associated corrosion on the bracing members



Photo 17: Graffiti on superstructure members



Photo 18: Steel flaking at the steel member



Photo 19: Corrosion to steel members over the abutment connection – typical



Photo 20: Corrosion and steel flaking at the pier connection – typical



Photo 21: Accumulation of leaching salts on the deck soffit - typical



Photo 22: Algal staining and honey combing over the deck edges



Photo 23: General view of the parapet



Photo 24: Paint failure and steel flaking at top of parapet – typical for few locations



Photo 25: General paint failure and associated corrosion to parapet members



Photo 26: View of footbridge surfacing showing vegetation at the edges of footway



Photo 27: Cracks visible on the top of surfacing




Photo 28: Minor pointing loss over the approach parapets




Photo 29: Corroded bearing plate under the longitudinal steel members






Appendix B - Location Plan



Appendix C - General Arrangement



PLAN
Scale 1:200



Defect Key

SPALLING	LEACHATE	REPAIR	SMOKE DEPOSITS	MORTAR LOSS	DRY STAINING	RUST STAINING	GRAFFITI	VEGETATION	MASONRY EROSION

REV	DATE	BY	DESCRIPTION	CHK	APP
DRAWING STATUS: FINAL					
Weymouth House, Hampshire Court, Newcastle Upon Tyne NE4 7YG Tel: +44 (0)191 273 3123 Fax: +44 (0)191 226 1791 http://www.wspgroup.com					
CLIENT: NORTH TYNESIDE COUNCIL					
ARCH-TECT: NORTH TYNESIDE COUNCIL					
PROJECT: NORTH TYNESIDE MINI TENDER					
TITLE: 340.00 BOROUGH ROAD					
SCALE @ A1:	AS SHOWN	OF CHECKED:	APPROVED:		
CAD FILE:	10330058/340	DESIGN-DRAWING:	KH	DATE:	01 March 2011
PROJECT NO:	10330058	DRAWING NO:	10330058/340	REP:	A
© WSP Group plc					

Appendix D - Bridge Inspection Pro Forma

Bridge Inspection Pro Forma

Version: July 2004

<input type="checkbox"/> Superficial		<input type="checkbox"/> General		<input checked="" type="checkbox"/> Principal		<input type="checkbox"/> Special		Form 1 of 3 for this bridge				
Inspector: D Garvie				Date: 22/02/2011		Next Inspection Type/Date: GI/Feb 2013						
Bridge Name: Borough Road Footbridge						Bridge Ref/No: 340		Road Ref/No: F				
Map Ref:			O.S.E 435568		O.S.N 567948			Bridge Code	Primary deck form Table 2		02	
Span 1 of 3 (N to S)		Span Width (m): 2.0		Span Length (m): 11.00			Primary deck material Table 4		E			
All above ground elements inspected: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>						Photographs? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			Secondary deck form Table 3		34	
Number of construction forms in bridge/span*: 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> more <input type="checkbox"/> (*delete as appropriate)									Secondary deck material Table 4		A	

Set	No	Element Description	S	Ex	Def	W	P	Cost	Comments/Remarks
Deck Elements	1	Primary deck element (Table 2)	2	B	1.2	R	2	£1,000	Minor to moderate corrosion to steel members Cost included in element 1
	2	Secondary deck element/s	2	B	1.2	R	2		
	3	Transverse beams	1	A	2.2	N	1	0	
	4	Element from Table 3							
	5	Half joints							
	6	Tie beam/rod							
	7	Parapet beam or cantilever	1	A	5.1	N	1	0	
Load-bearing Substructure	8	Deck bracing							
	9	Foundations	1	A	6.1	N	1	0	
	10	Abutments (incl. arch springing)	2	B	M	R	2	£1,000	
	11	Spandrel wall/head wall							
	12	Pier/column	2	B	3.2	R	2	£1,000	
	13	Cross-head/capping beam							
	14	Bearings	2	B	12.1	R	3	£1,000	
Durability Elements	15	Bearing plinth/shelf	2	B	5.1	R	2	£500	
	16	Superstructure drainage	1	A	8.1	N	1	0	
	17	Substructure drainage							
	18	Waterproofing	2	B	14.2	R	2		
	19	Movement/expansion joints	2	B	10.12	R	2	£2,000	
	20	Finishes: deck elements	4	C	4.1	R	3	£10,000	
Safety Elements	21	Finishes: substructure elements							
	22	Finishes: parapets/safety fences	4	B	4.1	R	3	£1,000	
	23	Access/walkways/gantries							
	24	Handrail/parapets/safety fences	2	B	1.2	R	3	£1,000	
Other Bridge Elements	25	Carriageway surfacing							
	26	Footway/verge/footbridge surfacing	2	B	9.4	R	3	£3,000	
	27	Invert/river bed							
	28	Aprons							
	29	Fenders/cutwaters/collision prot.							
	30	River training works							
	31	Revetment/batter paving							
	32	Wing walls							
Ancillary Elements	33	Retaining walls							
	34	Embankments							
	35	Machinery							
	36	Approach rails/barriers/walls	2	B	3.2	R	2	£500	
	37	Signs							
	38	Lighting							
	39	Services							
	40								
	41								
	42								

S – severity, Ex – extent, Def – defect, W – work required, P – work priority, Cost – Cost of work

<input type="checkbox"/> Superficial		<input type="checkbox"/> General		<input checked="" type="checkbox"/> Principal		<input type="checkbox"/> Special		Form 2 of 3 for this bridge			
Inspector: D Garvie				Date: 22/02/2011		Next Inspection Type/Date: GI/Feb 2013					
Bridge Name: Borough Road Footbridge						Bridge Ref/No: 340		Road Ref/No: F			
Map Ref:		O.S.E 435568		O.S.N 567948		Bridge Code	Primary deck form Table 2	02			
Span 2 of 3 (N to S)		Span Width (m): 2.0		Span Length (m): 17.00			Primary deck material Table 4	E			
All above ground elements inspected: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>				Photographs? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			Secondary deck form Table 3	34			
Number of construction forms in bridge/span*: 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> more <input type="checkbox"/> (*delete as appropriate)							Secondary deck material Table 4	A			
Set	No	Element Description	S	Ex	Def	W	P	Cost	Comments/Remarks		
Deck Elements	1	Primary deck element (Table 2)	2	B	1.2	R	2	£2,000	Minor to moderate corrosion to steel members. Cost included in element 1		
	2	Secondary deck Transverse beams	2	B	1.2	R	2				
	3	element/s Element from Table 3	1	A	2.2	N	1	0			
	4	Half joints									
	5	Tie beam/rod									
	6	Parapet beam or cantilever	1	A	5.1	N	1	0			
	7	Deck bracing									
Load-bearing Substructure	8	Foundations	1	A	6.1	N	1	0			
	9	Abutments (incl. arch springing)									
	10	Spandrel wall/head wall									
	11	Pier/column	2	B	3.2	R	2	£1,000			
	12	Cross-head/capping beam									
	13	Bearings	2	B	12.1	R	3	£1,000			
Durability Elements	14	Bearing plinth/shelf	2	B	5.1	R	2	£500			
	15	Superstructure drainage	1	A	8.1	N	1	0			
	16	Substructure drainage									
	17	Waterproofing	2	B	14.2	R	2				
	18	Movement/expansion joints									
	19	Finishes: deck elements	4	C	4.1	R	3	£17,000			
Safety Elements	20	Finishes: substructure elements							Repair cost in element 25		
	21	Finishes: parapets/safety fences	4	B	4.1	R	3	£1,000			
	22	Access/walkways/gantries									
	23	Handrail/parapets/safety fences	2	B	1.2	R	3	£1,000			
Other Bridge Elements	24	Carriageway surfacing							Cost in form 1		
	25	Footway/verge/footbridge surfacing	2	B	9.4	R	3	£5,000			
	26	Invert/river bed									
	27	Aprons									
	28	Fenders/cutwaters/collision prot.									
	29	River training works									
	30	Revetment/batter paving									
	31	Wing walls									
32	Retaining walls										
33	Embankments										
Ancillary Elements	34	Machinery									
	35	Approach rails/barriers/walls									
	36	Signs									
	37	Lighting									
	38	Services									
	39										
	40										
	41										
	42										

S – severity, Ex – extent, Def – defect, W – work required, P – work priority, Cost – Cost of work


<input type="checkbox"/> Superficial		<input type="checkbox"/> General		<input checked="" type="checkbox"/> Principal		<input type="checkbox"/> Special		Form 3 of 3 for this bridge			
Inspector: D Garvie				Date: 22/02/2011		Next Inspection Type/Date: GI/Feb 2013					
Bridge Name: Borough Road Footbridge						Bridge Ref/No: 340		Road Ref/No: F			
Map Ref:		O.S.E 435568		O.S.N 567948		Bridge Code	Primary deck form Table 2		02		
Span 3 of 3 (N to S)		Span Width (m): 2.0		Span Length (m): 11.00			Primary deck material Table 4		E		
All above ground elements inspected: YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>				Photographs? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>			Secondary deck form Table 3		34		
Number of construction forms in bridge/span*: 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3 <input type="checkbox"/> more <input type="checkbox"/> (*delete as appropriate)							Secondary deck material Table 4		A		
Set	No	Element Description	S	Ex	Def	W	P	Cost	Comments/Remarks		
Deck Elements	1	Primary deck element (Table 2)	2	B	1.2	R	2	£1,000	Minor to moderate corrosion to steel members. Cost included in element 1		
	2	Secondary deck element/s	2	B	1.2	R	2				
	3		1	A	2.2	N	1	0			
	4	Half joints									
	5	Tie beam/rod									
	6	Parapet beam or cantilever	1	A	5.1	N	1	0			
	7	Deck bracing									
Load-bearing Substructure	8	Foundations	1	A	6.1	N	1	0			
	9	Abutments (incl. arch springing)	2	B	M	R	2	£1,000			
	10	Spandrel wall/head wall									
	11	Pier/column	2	B	3.2	R	2	£1,000			
	12	Cross-head/capping beam									
	13	Bearings	2	B	12.1	R	3	£1,000			
	14	Bearing plinth/shelf	2	B	5.1	R	2	£500			
Durability Elements	15	Superstructure drainage	1	A	8.1	N	1	0	Repair cost in element 25 Leakage over the abutment. Cost in form 1		
	16	Substructure drainage									
	17	Waterproofing	2	B	14.2	R	2				
	18	Movement/expansion joints	2	B	10.12	R	2				
	19	Finishes: deck elements	4	C	4.1	R	3	£10,000			
	20	Finishes: substructure elements									
Safety Elements	21	Finishes: parapets/safety fences	4	B	4.1	R	3	£1,000			
	22	Access/walkways/gantries									
	23	Handrail/parapets/safety fences	2	B	1.2	R	3	£1,000			
	24	Carriageway surfacing									
	25	Footway/verge/footbridge surfacing	2	B	9.4	R	3	£3,000			
Other Bridge Elements	26	Invert/river bed									
	27	Aprons									
	28	Fenders/cutwaters/collision prot.									
	29	River training works									
	30	Revetment/batter paving									
	31	Wing walls									
	32	Retaining walls									
	33	Embankments									
	34	Machinery									
Ancillary Elements	35	Approach rails/barriers/walls	2	B	3.2	R	2	£500			
	36	Signs									
	37	Lighting									
	38	Services									
	39										
	40										
	41										
	42										
S – severity, Ex – extent, Def – defect, W – work required, P – work priority, Cost – Cost of work											

MULTIPLE DEFECTS

Element No.	Defect 1			Defect 2			Defect 3			Comments
	S	Ex	Def	S	Ex	Def	S	Ex	Def	
9	2	B	3.2	2	B	3.7	2	B	5.1	

INSPECTOR'S COMMENTS

1	The superstructure elements were found to be affected with paint failure and associated corrosion.
1	Moderate to heavy corrosion was noted at the connection elements of the superstructure to the abutment
3	Calcite were found on the deck soffit
18	Joints were found to be leaking.
25	Cracks noted on the surfacing.

Name: D Garvie Signed:  Date: 19/1/12

ENGINEER'S COMMENTS

	The structure is in fair condition overall. The recommended actions are listed in the work required table below.

Name: Harpreet Jagdey Signed:  Date: 19/1/12

WORK REQUIRED

Ref. No	Suggested Remedial Work	Priority	Estimated Cost	Action/Work Ordered?
1,2, 19	Cleaning of rust/corrosion of the steel members and apply protective coating	3	£11,000	
9, 11, 14	Masonry repairs to abutments and piers	2	£2,500	
13	Repair to bearing plates	3	£1,000	
18	Abutment joint repair	3	£2,000	
21, 23	Repair to parapets and protective coating	2	£2,000	
25	Repair to footway surfacing	3	£3,000	
35	Repair to masonry approach parapets	2	£500	

Name: Harpreet Jagdey Signed:  Date: 19/1/12